EXTENSION OF TIME PROPOSAL

1	Name of work	Replacement to Road Drains & Drilling Borewells in Ward no: 7, 8, 08 of Kodigehalli Sub Division
2	Amount of Work Portion	Rs 629,60,636=10
3	Estimated Cost	610.10 Lakhs
4	Name of contractor	G.N. Ramesh
5	Agreement No.	74/01-06-2017
6	No. and date under which work order issued	74/01-16-2017
7	Time limit originally fixed for completion	8 Month
8	Date of application by the contractor for granting extension of time	01-02-2018
9	Date of receipt of application in the sub division office	01-02-2018
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	89 Days.
15	Date of recommending time limit applied for	01-02-2018
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Completion of BWSSB Pipeline work, work delayed
22	Remarks of the EE with the daily rate of penalty proposed	

AE(Civil) Assistant Engineer

Executive Engineer

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.

Chief Engineer

Chief Engineer
Yelahanka Zone